

THE HAEBLER GROUP

46 EAST 3RD AVENUE
VANCOUVER, BC V5T 1C3
Ph : (604)874-0777

RFI

To: Scott Kemp
Scott Kemp Architects
4427 River Road West
Ladner, BC V4K 1R9
Ph: 604 786-8150

RFI #: 6
Date: 12/06/2018
Job: 60-0211 SGS Summer 2018
Phone:

CC:

Subject: Acoustical Panels and Sprinkler

Drawing:

Spec Section:

Cost Impact: None

Schedule Impact: None

Request:

Date Required: 15/06/2018

The likleyhood of having to move sprinkler lines in the hallway to accomodate the acoustical panels is high. Would it be acceptable to surface run the sprinkler lines under the acoustical panels with the heads protruding to the edge of the panel?
This is the easiest approach that will save the project schedule and the school additional costs.
If this approach is not acceptable, can the sprinkler and ceiling rework be done on a T&M basis as Scott Kemp Architects wanted to determine panel placement during construction the construction process.

Requested by:

Response:

No new sprinkler lines required as existing ceiling in corridor to remain. Existing sprinkler heads will be replaced with new sprinkler heads. Existing acoustic panels in **west** corridor to remain. **East** corridor new/re-use acoustic panels has been layout to accommodate existing sprinkler head locations (see Architectural RCP).

Michael Lu

Answered by Scott Kemp Architect

June.13.18

Company

Date